

UDFORELSESTIDSPLAN



Activity ID	Activity Name	Original Duration	Duration (months)	Start	Finish	2017				2018				2019				2020				2021				2022			
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Nyt Hospital Nordsjælland - Rammetidsplan						Tidsplan, 31-Oct-17 → 05-Feb-19																							
Udførelsesfasen						Udførelsesfasen, 31-Oct-17 → 05-Feb-19																							
Udbud						Udbud, 31-Oct-17 → 14-Feb-19																							
Gruppe 0 - Forberedende arbejder						Udførelsesarbejder, 31-Oct-17 → 04-Jul-18																							
C1210	Group 0 - Contract Notice	0d		31-Oct-17		◆ Group 0 - Contract Notice, 31-Oct-17																							
C1200	Group 0 - Prequalification	73d	2.43	31-Oct-17	11-Jan-18	Prequalification, 31-Oct-17 → 11-Jan-18																							
C1250	Group 0 - Latest completion - Final Tender documents, if required	0d			11-Jan-18	◆ Group 0 - Latest completion - Final Tender documents, if required, 11-Jan-18,																							
C1260	Group 0 - Completion of Prequal - Notification of selected of bidders	0d			11-Jan-18	◆ Group 0 - Completion of Prequal - Notification of selected of bidders, 11-Jan-18,																							
C1270	Group 0 - Selection of Contractor - tender period	144d	4.83	12-Jan-18	04-Jun-18	Tender period, 12-Jan-18 → 04-Jun-18																							
C1530	Group 0 - Appointment of Contractor	0d			04-Jun-18	◆ Group 0 - Appointment of Contractor, 04-Jun-18,																							
C1560	Group 0 - Mobilisation period	30d	1.00	05-Jun-18	04-Jul-18	Group 0 - Mobilisation period, 05-Jun-18 → 04-Jul-18																							
C1640	Group 0 - Contractor ready for commencement	0d			04-Jul-18	◆ Group 0 - Contractor ready for commencement, 04-Jul-18,																							
Gruppe A - Fundamenter, konstruktioner og Service Village						Udførelsesarbejder Service Village, 20-Feb-18 → 22-Oct-18																							
C2920	Group A - Contract Notice	0d		20-Feb-18*		◆ Group A - Contract Notice, 20-Feb-18*																							
C1350	Group A - Prequalification	74d	2.47	20-Feb-18	04-May-18	Prequalification, 20-Feb-18 → 04-May-18																							
C1480	Group A - Latest completion - Final Tender documents, if required	0d			04-May-18	◆ Group A - Latest completion - Final Tender documents, if required, 04-May-18,																							
C1490	Group A - Completion of Prequal - Notification of selected of bidders	0d			04-May-18	◆ Group A - Completion of Prequal - Notification of selected of bidders, 04-May-18,																							
C1500	Group A - Selection of Contractor - tender period	141d	4.70	05-May-18	22-Sep-18	Contractor - tender period, 05-May-18 → 22-Sep-18																							
C1820	Group A - Appointment of Contractor	0d			22-Sep-18	◆ Group A - Appointment of Contractor, 22-Sep-18,																							
C1830	Group A - Mobilisation period	30d	1.00	23-Sep-18	22-Oct-18	Group A - Mobilisation period, 23-Sep-18 → 22-Oct-18																							
C1840	Group A - Contractor ready for commencement	0d			22-Oct-18	◆ Group A - Contractor ready for commencement, 22-Oct-18,																							
Gruppe B - Klimaskærm						Udførelsesarbejder B - Klimaskærm, 20-Mar-18 → 26-Nov-18																							
C2930	Group B - Contract Notice	0d		20-Mar-18*		◆ Group B - Contract Notice, 20-Mar-18*																							
C1390	Group B - Prequalification	78d	2.60	20-Mar-18	05-Jun-18	Prequalification, 20-Mar-18 → 05-Jun-18																							
C1540	Group B - Latest completion - Final Tender documents, if required	0d			05-Jun-18	◆ Group B - Latest completion - Final Tender documents, if required, 05-Jun-18,																							
C1550	Group B - Completion of Prequal - Notification of selected of bidders	0d			05-Jun-18	◆ Group B - Completion of Prequal - Notification of selected of bidders, 05-Jun-18,																							
C1570	Group B - Selection of Contractor - tender period	144d	4.80	06-Jun-18	27-Oct-18	Contractor - tender period, 06-Jun-18 → 27-Oct-18																							
C1850	Group B - Appointment of Contractor	0d			27-Oct-18	◆ Group B - Appointment of Contractor, 27-Oct-18,																							
C1860	Group B - Mobilisation period	30d	1.00	28-Oct-18	26-Nov-18	Group B - Mobilisation period, 28-Oct-18 → 26-Nov-18																							
C1910	Group B - Contractor ready for commencement	0d			26-Nov-18	◆ Group B - Contractor ready for commencement, 26-Nov-18,																							
Gruppe C - Installationer						Udførelsesarbejder C - Installationer, 20-Apr-18 → 07-Jan-19																							
C2940	Group C - Contract Notice	0d		20-Apr-18*		◆ Group C - Contract Notice, 20-Apr-18*																							
C1460	Group C - Prequalification	75d	2.50	20-Apr-18	03-Jul-18	Prequalification, 20-Apr-18 → 03-Jul-18																							
C1700	Group C - Latest completion - Final Tender documents, if required	0d			03-Jul-18	◆ Group C - Latest completion - Final Tender documents, if required, 03-Jul-18,																							
C1710	Group C - Completion of Prequal - Notification of selected of bidders	0d			03-Jul-18	◆ Group C - Completion of Prequal - Notification of selected of bidders, 03-Jul-18,																							
C1720	Group C - Selection of Contractor - tender period	158d	5.27	04-Jul-18	08-Dec-18	Contractor - tender period, 04-Jul-18 → 08-Dec-18																							
C1920	Group C - Appointment of Contractor	0d			08-Dec-18	◆ Group C - Appointment of Contractor, 08-Dec-18,																							
C1930	Group C - Mobilisation period	30d	1.00	09-Dec-18	07-Jan-19	Group C - Mobilisation period, 09-Dec-18 → 07-Jan-19																							
C1960	Group C - Contractor ready for commencement	0d			07-Jan-19	◆ Group C - Contractor ready for commencement, 07-Jan-19,																							
Gruppe D - Indvendig komplettering						Udførelsesarbejder - Indvendig komplettering, 11-Jun-18 → 14-Feb-19																							
C2950	Group D - Contract Notice	0d		11-Jun-18*		◆ Group D - Contract Notice, 11-Jun-18*																							
C1600	Group D - Prequalification	68d	2.27	11-Jun-18	17-Aug-18	Prequalification, 11-Jun-18 → 17-Aug-18																							
C1740	Group D - Latest completion - Final Tender documents, if required	0d			17-Aug-18	◆ Group D - Latest completion - Final Tender documents, if required, 17-Aug-18,																							
C1750	Group D - Completion of Prequal - Notification of selected of bidders	0d			17-Aug-18	◆ Group D - Completion of Prequal - Notification of selected of bidders, 17-Aug-18,																							
C1800	Group D - Selection of Contractor - tender period	151d	5.03	18-Aug-18	15-Jan-19	Contractor - tender period, 18-Aug-18 → 15-Jan-19																							
C1970	Group D - Appointment of Contractor	0d			15-Jan-19	◆ Group D - Appointment of Contractor, 15-Jan-19,																							
C1990	Group D - Mobilisation period	30d	1.00	16-Jan-19	14-Feb-19	Group D - Mobilisation period, 16-Jan-19 → 14-Feb-19																							
C2020	Group D - Contractor ready for commencement	0d			14-Feb-19	◆ Group D - Contractor ready for commencement, 14-Feb-19,																							
Gruppe E - Udvendige arbejder						Udførelsesarbejder E - Udvendige arbejder, 11-Jun-18 → 14-Feb-19																							

■ Remaining Work ◆ Milestone
■ Critical Remaining Work ▼ Summary

UDFORELSESTIDSPLAN



Activity ID	Activity Name	Original Duration	Duration (months)	Start	Finish	2017				2018				2019				2020				2021				2022			
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
C2440	Green Roof & Courtyards - waterproofing & insulation	90d	3.00	30-May-20	27-Aug-20																								
C2460	Facade level 1	110d	3.67	12-Jul-20	29-Oct-20																								
C2480	Facade Level 2 - including cladding & balconies	120d	4.00	03-Aug-20	30-Nov-20																								
C2520	Levels 0-1: watertight	0d			29-Oct-20																								
C2560	Facade Level 3 - including cladding & balconies	120d	4.00	01-Nov-20	28-Feb-21																								
C2570	Roof: finishes & equipment	120d	4.00	01-Nov-20	28-Feb-21																								
C2660	Bedwards: Watertight	0d			28-Feb-21																								
Gruppe C - Installationer						Gruppe C - Installationer, 11-Apr-19 → 05-Nov-21 Udvendig, 11-Apr-19 → 13-Jun-20																							
Udvendig																													
C2060	Primary wastewater and rainwater drains	200d	6.67	11-Apr-19	27-Oct-19																								
C2070	Hydrant ring and water main surrounding the site	200d	6.67	11-Apr-19	27-Oct-19																								
C2080	HV ring main cables	200d	6.67	11-Apr-19	27-Oct-19																								
C2090	Heating pipework	200d	6.67	11-Apr-19	27-Oct-19																								
C2200	External Lighting Installation	200d	6.67	28-Oct-19	14-May-20																								
C2210	Secondary drainage	200d	6.67	28-Oct-19	14-May-20																								
C2370	External Utility Connections	30d	1.00	15-May-20	13-Jun-20																								
Hovedbygning						Hovedbygning, 25-Feb-20 → 05-Nov-21																							
C2330	Basement Level: 1st fix installation: Equipment to Plantrooms	60d	2.00	25-Feb-20	24-Apr-20																								
C2340	Basement Level: 2nd fix installation	120d	4.00	25-Feb-20	23-Jun-20																								
C2380	Main Building: Lifts and Building access system	210d	7.00	25-Apr-20	20-Nov-20																								
C2530	Level 0: 1st fix installation	100d	3.33	30-Oct-20	06-Feb-21																								
C2580	Level 2 Bedwards: 1st fix installation	100d	3.33	01-Dec-20	10-Mar-21																								
C2600	Level 1: 1st fix installation	80d	2.67	29-Dec-20	18-Mar-21																								
C2620	Level 3 Bedwards: 1st fix installation	100d	3.33	30-Jan-21	09-May-21																								
C2630	Level 0: 2nd fix installation	200d	6.67	07-Feb-21	25-Aug-21																								
C2690	Level 2 Bedwards: 2nd fix installation	180d	6.00	11-Mar-21	06-Sep-21																								
C2700	Level 1: 2nd fix installation	200d	6.67	19-Mar-21	04-Oct-21																								
C2750	Level 3 Bedwards: 2nd fix installation	180d	6.00	10-May-21	05-Nov-21																								
Gruppe D - Indvendig komplettering						Gruppe D - Indvendig komplettering, 26-Jan-20 → 05-Nov-21 Indvendig komplettering, 26-Jan-20 → 05-Nov-21 Kælderetagen, 26-Jan-20 → 22-Aug-20																							
Indvendig komplettering																													
Kælderetagen																													
C2300	Basement Level: Internal walls & partitions	60d	2.00	26-Jan-20	25-Mar-20																								
C2360	Basement level: Screed & plaster	50d	1.67	26-Mar-20	14-May-20																								
C2430	Basement Level: Finishes	100d	3.33	15-May-20	22-Aug-20																								
C2490	Basement level complete	0d			22-Aug-20																								
Etage 0						Etage 0, 31-Aug-20 → 25-Aug-21																							
C2500	Level 0: Internal walls & partitions	120d	4.00	31-Aug-20	28-Dec-20																								
C2590	Level 0: Screed & plaster	70d	2.33	29-Dec-20	08-Mar-21																								
C2670	Level 0: Finishes	170d	5.67	09-Mar-21	25-Aug-21																								
C2790	Level 0 complete	0d			25-Aug-21																								
Etage 1						Etage 1, 30-Oct-20 → 24-Oct-21																							
C2540	Level 1: Internal walls & partitions	120d	4.00	30-Oct-20	26-Feb-21																								
C2650	Level 1: Screed & plaster	70d	2.33	27-Feb-21	07-May-21																								
C2730	Level 1: Finishes	170d	5.67	08-May-21	24-Oct-21																								
C2810	Level 1 complete	0d			24-Oct-21																								
Etage 2, sengestuer						Etage 2, sengestuer, 01-Nov-20 → 06-Sep-21																							
C2550	Level 2 Bedwards: Internal walls & partitions	100d	3.33	01-Nov-20	08-Feb-21																								
C2640	Level 2 Bedwards: Screed & Plaster	30d	1.00	09-Feb-21	10-Mar-21																								
C2680	Level 2 Bedwards: Finishes	180d	6.00	11-Mar-21	06-Sep-21																								
C2800	Level 2 Bedwards complete	0d			06-Sep-21																								
Etage 3, sengestuer						Etage 3, sengestuer, 31-Dec-20 → 05-Nov-21																							

█ Remaining Work ◆ Milestone
█ Critical Remaining Work ▼ Summary

UDFORELSESTIDSPLAN



Activity ID	Activity Name	Original Duration	Duration (months)	Start	Finish	2017				2018				2019				2020				2021				2022				
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
C2610	Level 3 Bedwards: Internal walls & partitions	100d	3.33	31-Dec-20	09-Apr-21									Level 3 Bedwards: Internal walls & partitions, 31-Dec-20																
C2720	Level 3 Bedwards: Screed & Plaster	30d	1.00	10-Apr-21	09-May-21									Level 3 Bedwards: Screed & Plaster, 10-Apr-21																
C2740	Level 3 Bedwards: Finishes	180d	6.00	10-May-21	05-Nov-21									Level 3 Bedwards: Finishes, 10-May-21																
C2820	Level 3 Bedwards complete	0d			05-Nov-21																									
Gruppe E - Udvendige arbejder														Gruppe E - Udvendige arbejder, 11-Apr-19																
C2050	Roads & Parking hardscape works	200d	6.67	11-Apr-19	27-Oct-19									Roads & Parking hardscape works, 11-Apr-19																
C2220	Landscaping works	420d	14.00	28-Oct-19	20-Dec-20									Landscaping works, 28-Oct-19																
C2710	Green Roof & Courtyards - landscape	90d	3.00	31-Mar-21*	28-Jun-21									Green Roof & Courtyards - landscape, 31-Mar-21*																
C2760	Site Works: Complete	0d			28-Jun-21																									
Test og Commisioning														Test og Commisioning, 29-Jun-21																
C2770	Site Works: Testing & Commisioning	180d	6.00	29-Jun-21	25-Dec-21									Site Works: Testing & Commisioning, 29-Jun-21																
C2840	Main Building: Testing & Commissioning	182d	6.07	06-Nov-21	06-May-22									Main Building: Testing & Commissioning, 06-Nov-21																
C2870	Completion & handover to NHN	0d			06-May-22																									
C2890	Cleaning activities	30d	1.00	07-May-22	05-Jun-22									Cleaning activities, 07-May-22																
C2910	Delivery & Installation of IT Medico equipment (Group 3)	153d	5.10	06-Jun-22	05-Nov-22									Delivery & Installation of IT Medico equipment (Group 3), 06-Jun-22																
Byggegaranti periode														Byggegaranti periode, 06-Nov-21																
C2850	1 Year Liability Period (review)	365d	12.17	06-Nov-21	05-Nov-22									1 Year Liability Period (review), 06-Nov-21																

█ Remaining Work ◆ Milestone
█ Critical Remaining Work ▼ Summary